
Transport - Transport Activity **Executive Board:**

Q2 2019/20 This Quarter:

								Financia	l Progress
П									
	Department for Transport (DfT)		Pending						
	Funding	In Contract	Contract		Total	Complete	In delivery	Pending Contract	Pipeline
	£2,528,569	£2,528,569	£0	Projects (No.)	3	1	2	0	0
	£2,520,569	£2,320,309	£U	DfT Funding (£)	£2,528,569	£500,000	£2,028,569	£0	£0

	This Quarter	Financial Year							Total	
DfT Funding		15-16	16-17	17-18	18-19	19-20	20-21	21-25	26-30	Iotai
Baseline		£0	£500,000	£1,293,638	£630,331	£104,600	£0	£0	£0	£2,528,569
Actual to Date	£0	£0	£500,000	£0	£505,824	£559,651	£0	£0	£0	£1,565,475
Forecast		£0	£0	£0	£0	£963,094	£0	£0	£0	£963,094
Variance		£0	£0	-£1,293,638	-£124,507	£1,418,145	£0	£0	£0	£0
% Progress		-	100%	0%	80%	535%	-	-	-	62%

Financial Progress Comments:
The programme is comprised of three projects: 'Sheffield City Region Mass Transit Outline Business Case', 'Low Emission Bus Scheme', and 'Clean Bus Technology Fund'. The first two of these projects anticipate that previously delayed drawdown of funding will now be claimed during the current financial year. Clean Bus Technology Fund was completed in 2017.



Outputs / Outcomes

	This Overtage	Financial Year								
	This Quarter	15-16	16-17	17-18	18-19	19-20	20-21	21-25	26-30	Total
Production of Outline Busi	iness Case									
Baseline	-	0	0	0	1	0	0	0	0	1
Actual to Date	-	0	0	0	0	0	0	0	0	0
Forecast		0	0	0	0	1	0	0	0	1
Variance	-	0	0	0	-1	1	0	0	0	0
% Progress	-	-	-	-	0%	-	-	-	-	0%
Number of Low Emission E	Buses									
Baseline	-	0	25	0	44	0	0	0	0	69
Actual to Date	-	0	25	0	18	0	0	0	0	43
orecast		0	0	0	0	26	0	0	0	26
/ariance	-	0	0	0	-26	26	0	0	0	0
% Progress	_	-	100%	-	41%	-	-	-	-	62%

Outputs / Outcomes Comments:
Both projects still in delivery anticipate completion of the delayed outputs/outcomes during the current financial year.

1	Production of Outline Business Case
1	
1 —	
1 —	1
0	
0	
0	Actual to Date Remaining Total



Risk Log

Risk No.	Risk Event	Consequence	Mitigation	Likelihood (1-5)	Impact (1-5)	Score (1-25)
1	Poor quality OBC submission	No DfT funding	Robust management	1	5	5
2	Staff Changes	Delays in delivery of low emission bus project due to recruitment or handover requirements.		1	3	3
			Close monitoring and remedial actions in place to reduce risks	3	3	9

Risk Assessment	Risk Assessment Comments:
Δ	Risk assesessment based on delays to delivery and spend for two of the three projects, despite scheme promoters anticipating that the under performance will be mitigated during the current financial year.

