Executive Board: Housing and Infrastructure

This Quarter: Q2 2020/21

								Financial F		
		Danding								
cal Growth Funding	In Contract	Pending Contract			Total	Complete	In delivery	Pending Contract		
			Projects (No.)		49	24	24	1		
£217,000,000	£212,106,297	£1,300,000	Local Growth Fund (£)	£	213,406,297	£99.194.818	£112.911.479	£1,300,000		

	This Quarter	Financial Year								Total
Local Growth Fund		15-16	16-17	17-18	18-19	19-20	20-21	21-25	26-30	Iotai
Baseline		£10,042,790	£57,466,086	£51,875,182	£48,140,527	£20,974,821	£25,253,719	-£346,828	0£	£213,406,297
Actual to Date	£ 3,091,461	£10,454,176	£54,928,515	£53,951,358	£47,992,757	£21,007,926	£4,742,373	£0	£0	£193,077,106
Forecast		£0	£0	£0	£0	£0	£17,467,655	£3,181,861	£0	£20,649,516
Variance		£411,386	-£2,537,571	£2,076,176	-£147,770	£33,105	-£3,043,691	£3,528,690	0£	£320,325
% Progress		104%	96%	104%	100%	100%	19%	0%	0	90%

Financial Progress Comments

The indicative Local Growth Funding figure allocated for the Infrastructure Programme as defined in the Strategic Economic Plan 2015-2025 is £217,000,000 and value of the current programme is £214,016,306.

The current financial profile shows a Infrastructure LGF commitment of £213,406,297 across 49 projects, with a further project progressing from the pipeline to pending contract. No projects have been withdrawn from the programme during Q2 2020/21.


Outputs / Outcomes


A total of £3,091,461 has been paid in Q2 2020-21, this represents 12% of the baseline for this financial year.




Total This Quarter 16-17 17-18 18-19 20-21 21-25 19-20 26-30 47,060 6,313 35,913 -4,174 13% Baseline Actual to Date Forecast Variance % Progress 5,940 358 5,566 633 1,435 3,523 2,366 4,303 2,482 22.768 7,630 4,572 37 1,984 27 8.057 Actual to Date 889 6,000 Forecast Variance % Progress 111% Length of Newly E Actual to Date Forecast √ariance % Progress 72% Commercial F Baseline Actual to Date 1,361,879 401,307 58,205 289,241 12,090 12,090 83,328 229,131 55,581 131,375 247,895 970,090 120,565 1,338,549 145.803 189 690 131 684 377.977 23,588 2,581 2,581 2,581 20,000 1,007 Actual to Date 20.000 21.007









Risk Assessment Comments:
The key risks are those associated with failing to deliver projects and the defrayal of funding allocations within the time frame of the LGF programme. This could lead to the The key risks are those associated with failing to deliver projects and the defrayal of trunding allocations within the time frame of the LGF programme. This could lead to the loss of LGF funding in year due to project slippage. Consequently, the programme fails to maximise on its investment in terms of delivering the desired outputs and outcomes in support of the SEP. This could potentially impact on the ability of SCR to attract future capital funding. The pandemic COVID 19 that enforced UK lockdown to all business in March 2020 is having a detrimental effect to project delivery and spending of funds. Scheme promotors continue to work hard with Contractors to deliver to contract, however, three schemes have indicated that the impact of Covid will mean that they are at a high risk of not meeting their spend target for the year and therefore submitted change requests to slip a proportion of their claims into 2021/22. The Change Requests were approved by the Management Board on the 16th November 2020. AR