

Public Document Pack



Tuesday, 19 October 2021

To: Members of the MCA - Housing and Infrastructure Board and Appropriate Officers

You are hereby invited to a meeting of the South Yorkshire Mayoral Combined Authority to be held at **Virtual Meeting**, on: **Tuesday, 26 October 2021** at **10.00 am** for the purpose of transacting the business set out in the agenda.

A handwritten signature in black ink, appearing to read 'D. Smith'.

Dr Dave Smith
Chief Executive



You can view the agenda and papers
at www.sheffieldcityregion.org.uk
or use a smart phone camera
and scan the QR code

Member Distribution

Councillor Terry Fox (Co-Chair)
Gemma Smith (Co-Chair)
Damian Allen
Councillor Amy Brookes
Councillor Tim Cheetham
Michael Faulks
Councillor Glyn Jones
Councillor Paul Wood

Sheffield City Council
Private Sector LEP Board Member
Doncaster MBC
Rotherham MBC
Barnsley MBC
Private Sector LEP Board Member
Doncaster MBC
Sheffield CC

MCA - Housing and Infrastructure Board

Tuesday, 26 October 2021 at 10.00 am

Venue: Virtual Meeting



Agenda

Agenda Ref No	Subject	Lead	Page
9.	Programme Performance Report	S Sykes	5 - 10
Date of next meeting: Tuesday, 7 December 2021 at 1.00 pm At: Virtual Meeting			

This page is intentionally left blank



Housing and Infrastructure Board

26 October 2021

Programme Performance Report

Is the paper exempt from the press and public?	No
Purpose of this report:	Monitoring/Assurance
Is this a Key Decision?	No
Has it been included on the Forward Plan?	Not a Key Decision

Director Approving Submission of the Report:
Gareth Sutton, Chief Finance Officer/s73 Officer

Report Author(s):
Sue Sykes – AD Programme and Performance Unit
Sue.sykes@southyorkshire-ca.gov.uk

Executive Summary

This paper provides Board members with current performance information on Housing and Infrastructure programmes being delivered on behalf of the MCA.

What does this mean for businesses, people and places in South Yorkshire?

This report gives an update of programmes for a number of investment proposals which support the Mayoral Combined Authority's (MCA's) aspirations.

Recommendations

That Board members:

- Consider the performance information provided to identify future performance deep-dives or significant areas of risk;

Consideration by any other Board, Committee, Assurance or Advisory Panel

None

1. Background

- 1.1 The South Yorkshire Mayoral Combined Authority currently has twenty-one live capital projects which fall within the remit of the Housing and Infrastructure Board. These projects are funded by four funding streams:

Brownfield Housing Fund (BHF);
Getting Britain Building Fund (GBF);
Gainshare Funding; and,
Legacy Local Growth Fund (LGF).

This report gives an overview on the performance of programmes and the projects within them and highlights management actions being taken to mitigate risks.

- 1.2 The expenditure baseline for 21/22 is £69.89m with the latest forecasts suggesting outturn expenditure of £26.54m. This level of expenditure will generate an underspend of £43.35m (62%).
- 1.3 Of this value £24.15m (56%) relates to gainshare funded activity that can be reprofiled without recourse to government. The balance of underspend - £19.20m (44%) – is funded from conditional grant from government, and consents will likely be required to roll-forward the funding to future periods.

2. Current Position by Funding Stream

- 2.1 The table presented below highlights the forecast full-year expenditure profiles set against the baseline targets:

Funding Stream	2021/22 Baseline	2021/22 Forecast	21/22 Variance
	£m	£m	£m
Getting Building Fund	£18.39	£18.39	-
Brownfield	£21.68	£2.48	-£19.20
Gainshare: Flood	£5.50	£1.60	-£3.90
Gainshare Place:	£20.25	£0.00	-£20.25
Legacy LGF	£4.07	£4.07	-

- 2.2 The GBF and Brownfield baseline targets are set by government, requiring in-year allocations to be fully defrayed within the financial year. There is no comparative grant conditionality timeline pressure on gainshare and the legacy LGF activity.


Since the beginning of the year concerns have grown over the pace of some areas of expenditure, with performance monitoring now showing that these concerns are crystallising around material capital programme slippage in the Brownfield and gainshare funded schemes.

This issue is systemic across partners, largely reflecting pressures arising from the volume of activity and supply chain constraints coalescing around extremely tight deadlines prescribed by government.

Despite those issues good progress is being made to ensure that the full allocation of GBF funding is defrayed and projects delivered by March 2022. Given the incredibly tight timeline in which these schemes are being designed, developed, and passed through the assurance processes, the forecast presented in this report would represent a considerable achievement.

2.3 Development Status of Projects

2.4 The graphic below exemplifies the milestone status of projects by value. Ideally, at this stage of the year the weight of projects would be in FBC processes, or in contract negotiation or delivery.



2.5 The graphic highlights that of the twenty one projects in the portfolio 23.8% are in delivery with a value of £13.2m.


Whilst the graphic does indicate a healthy pipeline of projects in progression, the weight of projects at early stage development exemplifies the increasing likelihood that in-year expenditure targets will be missed.

The pace of delivery is being affected by a number of issues, not least supply chain pressures which are creating cost inflation and time delays. This issue is exacerbating known risks around internal capacity and the complex nature of delivering viable schemes in challenging Brownfield locations.

2.6 Of most concern in the short-term is the BHF fund programme where government have set a £20m spend target for 2021/22. The programme has thirteen schemes at various stages of development with one in delivery.

2.7

The graphic below highlights the milestone status of the Brownfield programme by value, again highlighting the challenge of getting schemes through assurance, contracting, and into delivery by the end of the year.



Management Actions

3.

- 3.1 Close engagement with partners across South Yorkshire has given early warning of these issues and collaborative work is ongoing to accelerate schemes through process where possible and mitigate key risks.
- 3.2 Proposals have been developed for the deployment of the residual £0.25m of Brownfield housing revenue funding which will support the acquisition of skills and capacity across the South Yorkshire local authorities and help to accelerate activity.
- 3.3 The MCA is further coordinating with peer authorities and understands that pressures within the Brownfield programme are being replicated across other MCAs nationally.
- 3.4 In this context the MCA is also proactively engaging Government on the status of the Brownfield and Getting Building programme, seeking flexibilities where they may be available.
- 3.5 Whilst gainshare funded activity is not subject to the same funding timelines as the GBF and Brownfield schemes the MCA is continuing to support the development of this activity, with the potential for some expenditure to be captured in the current year.

4. Consultation on Proposal

Project sponsors are required to publish business cases on their own websites (or an appropriate summary of the submission) and must consider all comments received and reflect this in the next stages of the application process.

5. Timetable and Accountability for Implementing this Decision

5.1 Updates to the Board will continue to be made throughout the year.

6. Financial and Procurement Implications and Advice

6.1 This report notes the slower than forecast pace of the HIP capital schemes. The report notes the key risk around the Brownfield programme, and the potential implications for funding. The report further notes the work being undertaken within the MCA with local partners and national government to mitigate this risk.

6.2 The report notes the key risk around the Brownfield programme, and the potential implications for funding. The report further notes the work being undertaken within the MCA with local partners and national government to mitigate this risk.

7. Legal Implications and Advice

7.1 The funding agreement for the BHF provides that any failure to make adequate progress against the spend profile identified may result in the reduction or withdrawal of further funding.

8. Human Resources Implications and Advice

8.1 N/A

9. Equality and Diversity Implications and Advice

9.1 N/A

10. Climate Change Implications and Advice

10.1 N/A

11 Information and Communication Technology Implications and Advice

11.1 N/A

12 Communications and Marketing Implications and Advice

12.1 N/A

List of Appendices Included

None

Background Papers

None

This page is intentionally left blank